

Los Alamos Large Scale Demonstration and Deployment Project Midyear Review

May 26, 1999

John McFee, IT Corporation

Ellen Stallings, Los Alamos National Laboratory


Presentation Outline

- Project background and objectives
- Correlation to site technical needs
- Demonstration status
- Individual demonstration description
- Project cost/schedule status
- Future plans
- Miscellaneous topics

The Los Alamos LSDDP was established to address DOE's large metallic TRU waste problem

- 28,000 m³ of TRU boxed waste in DOE
- 2400 m³ at LANL in Storage
- 3000 m³ from future D&D at LANL
- 8200 m³ at RFETS
- 150 oversized crates at INEEL AMWTP
- 58 steel boxes at NTS
- 30 oversized crates at LLNL

Three Station LANL Glovebox



Criteria;
2. Relevancy

Crated LANL Large Metal Objects




Criteria;
2. Relevancy

The Los Alamos ICT objectives:


- Demonstrate improved cost/risk technologies
- Demonstrate technologies amenable to deployment
- Demonstrate side-by-side with baseline
- Synergism from industry, academia, and government
- Demonstrate leveraged funding pool

Los Alamos LSDDP organization chart




Criteria;
1. Goals and Approach

The LSDDP approach supports the LANL DVRS operation and deployment



Criteria;
1. Goals and Approach
2. Relevancy
3. Progress

The LSDDP technical approach to deployment is:



The Los Alamos baseline process separates TRU from LLW

- Assay of crates
- Manual opening of crates
- Manual removal of packing & equipment
- Removal of legs and appurtenances
- Removal of shielding
- Gross decontamination
- HP water decontamination
- Shear/Baler volume reduction
- Packaging and manifesting

The Los Alamos Solid Waste Operations has defined technical needs;

- | | |
|------------------------------|-------------------------------|
| 1. Remove Foam Packing | 7. Open Crates |
| 2. Remove Shielding | 8. Decon Liquids |
| 3. Remove legs | 9. Remove Items in Gloveboxes |
| 4. Remove gloves and windows | 10. Remove Packing |
| 5. Improved PPE | 11. Tomography for Crates |
| 6. Hot Spot Char'n | 12. Remove Paint |

Numerous candidate technologies were identified in the search

- CBD announcement resulted in 24 Expressions of Interest
- Focussed Search identified additional 15 candidate technologies
- Project remains open to applicable cost and risk reduction technologies

Expressions of Interest addressed several published DOE-AL needs

- 6 Characterization EOIs AL-07-01-14-MW, OK99-06
AL-07-09-01-11-MW, OH-WV-90, NV07-9902-05,
- 10 Decontamination EOIs AL-09-01-12-MW,AL-09-01-04-DD-S
RLDD063, ORDD-02a, ID-7.2.04
- 1 Material Tracking EOI AL-09-01-12-MW
- 2 Metal Cutting Tool EOIs AL-09-01-12-MW, RL-DD02, RF-DD11
- 3 Robotic EOIs AL-09-01-12-MW, ID-7.2.08
- 2 System EOIs AL-09-01-12-MW


The FY-99 scheduled demonstrations include:

- AeroGo air pallets
- SAIC VACIS for RTR of crates
- MCS transportable X-Ray for RTR of crates
- NUKEM RASP for sectioning gloveboxes
- Mega-Tech hydraulic cutter

Technology Demonstration: AeroGo air lift pallets

- Technology is to expedite movement and accurate positioning of crates in DVRS slab counter
- The baseline technology is “heavy hauler” wheeled carts
- Technology is well developed in commercial industry
- Test Plan is complete
- Demonstration scheduled for June 7, 1999

DVRS Slab Counter for Application of AeroGo Pallets




Criteria;
2. Relevancy
3. Progress

AeroGo Load Modules



Criteria;
2. Relevancy
3. Progress

AeroGo Pallets Moving Machine



Criteria;
2. Relevancy
3. Progress

The AeroGo demonstration scope includes;

- Vendor will provide equipment and technical support at no cost
- Demonstration scheduled for 3-4 days as crate survey is slow
- Demonstration supports survey of approximately 6 crates which are selected to represent the population of LANL crates
- Crates will be moved through a defined path to establish comparison to baseline
- Equipment operated by LANL technical staff providing qualitative input to evaluation

Criteria;
2. Relevancy
3. Progress

Technology Demonstration: VACIS Mobile RTR System

- Technology is to RTR crates to identify mixed waste and to improve safety in crate opening and processing; improvement over baseline
- Technology is a risk reduction for DVRS operation as RTR was not in baseline
- Technology is deployed by Treasury Dept for locating contraband in trucks
- Demonstration unit is prototype for transportable system under test by DoD
- Demonstration scheduled for June 21, 1999


Criteria;
2. Relevancy
3. Progress

The VACIS demonstration scope includes:

- The system will be brought on-site by DoD Thunder Mountain Evaluation Center at cost of travel for staff
- TMEC staff will operate VACIS, LANL will stage crates
- Two weeks on-site for characterization will allow characterization of up to 40 crates
- The crates will be selected to represent the LANL population

Criteria;
2. Relevancy
3. Progress

X-Ray of Truck and Cargo



Criteria;
2. Relevancy
3. Progress

VACIS system for RTR of trucks



Criteria;
2. Relevancy
3. Progress

VACIS system for RTR of trucks



Criteria;
2. Relevancy
3. Progress

Technology Demonstration: MCS X-Ray of crates

- Technology is to RTR crates to identify mixed waste and to improve safety in crate opening and processing; improvement over baseline
- Technology is a risk reduction for DVRS operation as RTR was not in baseline
- Prototype based on systems for WIPP waste certification
- Technology deployed at many sites for RTR of TRU drums
- Demonstration scheduled for July 19, 1999

Criteria;
2. Relevancy
3. Progress

The MCS scope for RTR of crates will include:

- The system will be brought on-site by MCS
- MCS staff will operate the system, LANL will stage crates
- The time period on-site will be determined to include RTR of at least 10 representative crates
- The crates will be selected to represent the LANL population of size and contents within size limits of MCS

Technology Demonstration; MegaTech hydraulic cutter

- Hydraulic cutter is to demonstrate improvement in time and risk in removing glovebox legs and apurtenances.
- Baseline is reciprocating saw
- Demonstration will be in a simulated radioactive environment using LANL labor to dismantle many gloveboxes and improve data quality.
- Demonstration will be off-site to reduce cost.

The MegaTech scope includes:

- The demonstration system will be supplied by MegaTech
- Actual operation will be by LANL operations staff in full anti-Cs to represent radioactive operations
- A fixture will be constructed to facilitate cutting of multiple sets of glovebox legs for both the innovative and baseline technology
- The operator's qualitative observations will be an integral part of the evaluation process

Technology Demonstration: NUKEM RASP


- RASP can section gloveboxes remotely
- NUKEM funded by Morgantown PON
- Demonstration at RFETS under review
- Demonstration period will be selected to reflect the slow operation of the RASP Costing will be based on multiple RASP units controlled by a single operator

Criteria;
2. Relevancy
3. Progress

The LSDDP communication has been focussed on technology search activities:

- Website maintained for information for potential vendors and demonstrators
- Attendance/Booth at Spectrum 98
- Attendance/Booth/Technical Paper at Waste Management 99

Project Schedule/Budget Status



Criteria;
1. Goals and Approach
3. Progress

Future Plans

- Complete up-front technology demonstrations in FY-99
- Support NUKEM demonstration off-site
- Support Mega Tech demonstration off-site
- Evaluate Russian Ministries Technologies as information is provided
- Decontamination/Process Characterization demonstrations are scheduled for summer 2000

Other Comments:

- LSDDP staff is communicating with NTS, RFETS, INEEL, AMWTP, and LLNL to ensure multiple site needs.
- DOE-AL committed in the project kickoff meeting to deploy technologies as the DVRS has an extended future
- LSDDP site coordinator also supports DVRS

Other Comments - continued

- LANL D&D manager is also tracking progress on specific technologies
- LSDDP is being reconfigured to reflect revised funding vehicle.
- Stakeholder concerns - not at this time